# EXTENTION OF TIME PROPOSAL

## EXTENSION OF TIME PROPOSAL FOR THE CONTRACT WORK WHICH DID NOT COMPLETED WITHIN DUE DATE.

| | | |
|---|---|---|
| 1 | Name of work | Providing LED Street Lights in HMT Layout, Brundavana Nagar, SBM Colony and Other Places of Ward no-17, JP Park. |
| 2 | Amount of work portion: Rs | 20000000.00 |
| 3 | Estimated cost:Rs | 20000000.00 |
| 4 | Name of the contractor: | Executive Engineer-3, KRIDL |
| 5 | Agreement no & Date | EE/ELE/RRN/AGMT/52/2017-18 Dtd:05-03-2018 |
| 6 | No and date under which work order issued: | EE/ELE/RRN/WO/ 52/2017-18 Dtd:05-03-2018 |
| 7 | Time limit originally fixed for completion: | 01-09-2018(180 Days). |
| 8 | Date of application by the contractor for granting extension of time : | 31/10/2019 |
| 9 | Date of receipt of application in the sub division office : | 31/10/2019 |
| 10 | Extension granted if any:: | No |
| 11 | Work carried out by the contractor during the original period stipulated in the contractor | 80% |
| 12 | Work carried out during 1st extension | N.A |
| 13 | Work carried out during 2st extension | N.A |
| 14 | Time now applied for : | Up to 04-11-2019 ( 429 days ) |
| 15 | Date of recommending time limit applied for: | 04-11-2019 |
| 16 | Whether the original application of the contractor is enclosed: | Yes |
| 17 | Balance of work remaining to be done : | 20% |
| 18 | Probable time required for completion of remaining work : | 429 Days |
| 19 | Cost of work charged establishment charged on the work after the expiry for original period : | - |
| 20 | Whether notice as per clause of contract has been issued : | No |
| 21 | Remarks by the Executive Engineer: | Proposed to Extend the time with Reasonable Minimum Penalty. |
| 22 | Daily rate of fine propsed: | |

JE/AE

Assistant Executive Engineer (Ele)
Rajarajeshwari Nagar zone

Executive Engineer (Ele)
Rajarajeshwari Nagar zone

As recommended by the ele